

Solar Power Plant

Bill of Materials (BOM) Installation & Commissioning Checklist

Project Name:



Site Location:





Date:





Checked By: _____

Approved By: _____

Capacity (MW): _____

	1. Solar PV Modules
<input type="checkbox"/>	Monocrystalline / Polycrystalline / Bifacial modules received and quantity verified
<input type="checkbox"/>	Module datasheets, test reports (IEC 61215 / IEC 61730) and warranty documents collected
<input type="checkbox"/>	Physical inspection — no cracks, delamination or damaged frames
<input type="checkbox"/>	Module nameplate ratings match the BOM specifications
<input type="checkbox"/>	Module mounting accessories (clamps, mid/end clips) available in correct quantity
	2. Solar Inverters
<input type="checkbox"/>	String / Central / Hybrid inverters received and model verified against BOM
<input type="checkbox"/>	Inverter manuals, warranty certificates and IEC test reports on file
<input type="checkbox"/>	DC input voltage range and AC output ratings match design specifications
<input type="checkbox"/>	Power Conditioning Units (PCU) / Grid-tie functionality tested and confirmed
<input type="checkbox"/>	Inverter communication ports (RS485 / Ethernet / Wi-Fi) functional

	3. Module Mounting Structure
<input type="checkbox"/>	Hot-dip galvanized steel / aluminium mounting structures delivered and counted
<input type="checkbox"/>	Structure design drawings approved by structural engineer
<input type="checkbox"/>	Foundation bolts, fasteners and clamps available and verified for grade/size
<input type="checkbox"/>	Tilt angle and azimuth orientation confirmed per design for maximum yield
<input type="checkbox"/>	Corrosion-resistant coating quality checked (no bare metal exposed)
	4. DC Side Equipment
<input type="checkbox"/>	DC cables (correct cross-section and UV-resistant rating) received and measured
<input type="checkbox"/>	DC combiner boxes installed and string fuses verified
<input type="checkbox"/>	DC isolators rated for system voltage installed at inverter input
<input type="checkbox"/>	MC4 connectors crimped correctly — no loose or mismatched connectors
<input type="checkbox"/>	Cable ties, conduits and accessories installed with adequate support spacing
<input type="checkbox"/>	DC voltage and polarity of each string verified before connecting to combiner
	5. AC Side Equipment
<input type="checkbox"/>	AC cables sized correctly and installed with proper insulation rating
<input type="checkbox"/>	AC distribution boards (ACDB) installed and breaker ratings confirmed
<input type="checkbox"/>	MCBs / MCCBs / ACBs installed and trip settings documented
<input type="checkbox"/>	AC isolators installed at inverter output and at grid connection point
<input type="checkbox"/>	Protection relays (over/under voltage, frequency, anti-islanding) configured and tested
	6. Transformers & Switchgear
<input type="checkbox"/>	Distribution / Power transformer received, ratings verified, oil level checked
<input type="checkbox"/>	Transformer protection relay (Buchholz, OTI, WTI) installed and set
<input type="checkbox"/>	Vacuum / SF6 circuit breakers installed, tested and trip mechanism verified
<input type="checkbox"/>	Load break switches operational and interlocks confirmed
<input type="checkbox"/>	Metering panels — energy meters calibrated and CT/PT ratios verified

<input type="checkbox"/>	Auxiliary transformer for station supply installed and tested
	7. Earthing & Lightning Protection
<input type="checkbox"/>	Copper-bonded / GI earthing electrodes installed to specified depth
<input type="checkbox"/>	Earth resistance measured per IS 3043 / IEC 60364 — value within limits (<1 Ω for plant)
<input type="checkbox"/>	Earth enhancement compound filled around electrodes in high-resistivity soil
<input type="checkbox"/>	GI strips (50mm × 6mm) and copper strips/wires connected and bonded
<input type="checkbox"/>	Earth pit chambers installed with test links and identification tags fixed
<input type="checkbox"/>	Lightning arrestor masts, air terminals and down conductors installed
<input type="checkbox"/>	Surge Protection Devices (SPDs) installed on DC and AC panels
	8. Monitoring, SCADA & Communication
<input type="checkbox"/>	SCADA server installed, commissioned and connected to plant network
<input type="checkbox"/>	Data loggers configured to record irradiance, temperature, power and energy
<input type="checkbox"/>	Network switches and fiber optic / Ethernet cabling installed and tested
<input type="checkbox"/>	Remote monitoring software operational — real-time data visible on dashboard
<input type="checkbox"/>	Inverter communication verified on SCADA — all devices listed and reporting
<input type="checkbox"/>	Alarm and fault notification system tested (email / SMS alerts functional)
	9. Civil Works & Cable Management
<input type="checkbox"/>	Concrete foundations cast to approved drawings, curing period completed
<input type="checkbox"/>	Cable trenches excavated, bedded with sand, cables laid and covered
<input type="checkbox"/>	Cable trays, ladders and ducts installed with proper grounding
<input type="checkbox"/>	Cable markers and route identification tags fixed at all joints and entries
<input type="checkbox"/>	Internal roads, drainage and perimeter fencing completed
	10. Safety, Testing & Final Sign-Off
<input type="checkbox"/>	All personnel wear PPE (helmet, gloves, safety shoes, arc-flash protection) during commissioning
<input type="checkbox"/>	Fire extinguishers placed at inverter room, control room and transformer yard

<input type="checkbox"/>	Safety signboards and warning labels fixed on all HV/LV panels and fences
<input type="checkbox"/>	Insulation resistance (IR) test completed for all cables and motor windings
<input type="checkbox"/>	Polarity, phase sequence and synchronisation verified before grid connection
<input type="checkbox"/>	Performance ratio (PR) and CUF measurements recorded at commissioning
<input type="checkbox"/>	As-built drawings, test reports and O&M manuals handed over to client
<input type="checkbox"/>	All punch-list items cleared and final inspection sign-off obtained

Contractor/Tenderer Signature	Client / Owner Signature	Commissioning Engineer
Name:	Name:	Name:
Sign:	Sign:	Sign:
Date:	Date:	Date: